CHECK LIST
FINAL CHECK ON COMPLETED SETS

JOB DESCRIPTION: _____

CHECKED BY: _____ DATE: _____

DIST	COUNTY	ROUTE	POST MILE

EA _____

DESIGN SECTION _____

	NAME OF STRUCTURE												
1.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	SPECIAL PROVISIONS AGREE WITH PLANS.
2.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	PILES COMPLY IN TYPE AND TIP ELEVATIONS WITH GEOLOGY REVIEW.
3.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	SOIL PRESSURES AND FOOTING ELEVATIONS COMPLY WITH GEOLOGY REVIEW.
4.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	PILE NOTATIONS ON GENERAL PLAN, ABUTMENT, AND BENT FOOTING, STANDARD PILE DETAIL SHEET AND ESTIMATE SUMMARY ARE IN AGREEMENT.
5.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	PROFILE AND/OR CONTOUR AGREES WITH MOST RECENT DISTRIBUTED INFORMATION.
6.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	BENCH MARKS SHOWN ON FOUNDATION PLAN.
7.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	STANDARD PLANS LIST SUBMITTED WITH PLANS.
8.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	ALL FIGURES ARE LEGIBLE (SPECIAL CHECK ON FOUNDATION PLANS) MINIMUM LETTER SIZE 5/32".
9	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	INDEX TO PLANS — ALL APPLICABLE STANDARD PLANS LISTED FOR EACH STRUCTURE.
10	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	ALL TYPING DONE.
11.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	GENERAL NOTES — LOCATION NOTED (PREFERRED ON FOUNDATION PLAN OR CONTOUR SHEET).
12	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	VARIOUS ITEMS IN CONTRACT SHOWN ON STANDARD DETAIL SHEETS ARE TABULATED. (DRAINS, BEARINGS, ETC.)
13.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	SHEET NUMBERING IS COMPLETE AND CORRECT.
14.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	ALL PAY ITEMS COVERED IN ESTIMATE.
15.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	SPELLING AND ABBREVIATIONS CHECKED (ESPECIALLY ON GENERAL PLAN).
16	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	RETAINING WALL DESIGN AND QUANTITIES.
17.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	LATEST ROAD PLANS AGREE WITH BRIDGE PLANS.
18	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	BLUE SHEET ESTIMATE AGREES WITH GENERAL PLANS ESTIMATE AS CHECK OR OMISSIONS.
19	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	ALL SIGNATURES ENTERED.
20.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	LOG OF TEST BORINGS SHEET INCLUDED IN PLANS.
21.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	SIGN FRAMES SHOWN ON GENERAL PLAN (INSERTS SHOULD BE INDICATED ON PRESTRESSED BRIDGES).
22.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	DELINEATION OF CONCRETE TYPE.
23	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	SIMILAR DETAILS ON MORE THAN ONE BRIDGE ARE COORDINATED.
24.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	REFERENCE TO STANDARD PLANS ARE NOTED ON DETAIL SHEETS.
25.	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	☐	STANDARD SHEETS OR MODIFICATIONS TO STANDARD SHEETS AGREE WITH DETAILS ON OTHER.

Refer to Memo to Designers 1-3 and *Bridge Design Details* manual.

Attachment F